

CECO Fybroc

Operational Start-up Checklist / Horizontal Pumps

Copy of completed checklist must be submitted with CECO Fybroc 5 Year Warranty registration.

<input type="checkbox"/>	Foundation level and baseplate grouted	
<input type="checkbox"/>	Foundation bolts tight	
<input type="checkbox"/>	Coupling aligned without sleeve	
<input type="checkbox"/>	Motor and pump mounting bolts tight	
<input type="checkbox"/>	Suction and discharge connections secure	
<input type="checkbox"/>	Flush piping installed (if required)	
<input type="checkbox"/>	Electrical connections secure and covered	
<input type="checkbox"/>	Lubricate power-frame as required	
<input type="checkbox"/>	Ensure that coupling sleeve is not installed	
<input type="checkbox"/>	Jog motor / Check rotation	
<input type="checkbox"/>	Turn pump shaft by hand, ensure that it does not bind	
<input type="checkbox"/>	Check shaft alignment and install coupling sleeve	
<input type="checkbox"/>	Ensure that all guards are in place	
<input type="checkbox"/>	Ensure seal is properly flushed	
<input type="checkbox"/>	Suction valve is open, Discharge valve is slightly open.	
<input type="checkbox"/>	Ensure that pump is primed	
<input type="checkbox"/>	Start pump and open discharge valve to desired flow rate	
<input type="checkbox"/>	Check flush water flow and pressure	
<input type="checkbox"/>	Check oil level (if so equipped)	
<input type="checkbox"/>	Check for excessive vibration and oil temperature	
<input type="checkbox"/>	Check packing for leakage and mechanical seal for no leaks after run-in	

Print Name: _____ Signature: _____ Date _____